

Quarterly Report

Covering the Period

01/04/2018- 30/06/2018

Progress in implementation of Main Activities:

Land Reclamation, Rehabilitation & Agricultural Roads:

- **Land Reclamation:** Heavy work started for 243 donums which includes completion of Large hammer work for 243 donums. 11,803 M² of retaining walls built, 1,467 M³ of Water Harvesting Cisterns built.
- **Land Reclamation:** Light work started for 120 donums including completing plowing for 87 donums, cleaning for 119 donums, planting 776 seedlings, planting 64 donums with seeds and fencing 50,5 donums of land.
- **Land Rehabilitation:** Heavy Work started for 52.5 donums which includes completion of Small hammer work for 52.5 donums, 248 M² of retaining walls built.
- **Land Rehabilitation:** Light work started for 21 donums, including plowing of 21 donums were finished and 20 donums of land were cleaned.
- **Agricultural Roads:** 11.1 Km of Agricultural Roads Completed.

Water Supply and Irrigation:

- 1385 Meters of Main Irrigation Pipes for Agricultural Use were implemented.
- 50% of the work on a 1000 m³ steel water tank is completed.
- 50% of the work on a 500 m³ steel water tank is completed.
- 1 Spring fully rehabilitated, and 2 springs work has been 50% completed.
- 2 booster pumps were completed and the third was procured.

Climate Change:

- 95% of the Works on Climate Change Adaptation Intervention has been completed for 1,000 donums.
- 14 samples for soil analysis were taken.

Database:

- 9 Reports for 9 Localities have been completed that identify the socio-economic situation and the agricultural situation in these localities.

Seed Bank:

- Internship was provided for 5 Agronomists at the Seed Bank.
- Fees for Second Semester for 13 Students paid to support them in their Seed related studies.
- Awareness Activities were conducted including printing brochures, radio spots and trainings for farmers and beneficiaries.
- Selection of site for 2nd branch of seed bank was made.
- Cooperative was selected for Pilot Project and the selected land was fenced.
- 30 Farmers from the previous program were supplied with seeds.
- 500 Farmers were supplied with local seeds.

Advocacy and Communications:

- 2 celebrations were conducted for land day and women's day.
- Training started for women empowerment.

Capacity Building:

- Training started for all consortium member organizations on internal auditing.